

CITY OF RIVERSIDE  
PUBLIC SERVICE DEPARTMENT  
WORK ORDER

☒ STREET DIVISION  
☐ SEWER DIVISION

☐ BILLABLE  
☐ PROPERTY DAMAGE  
☐ EMERGENCY

NUMBER 3455  
TYPE 3

ICE ADDRESS

5081 magnolia

REST CROSS STREET

APT NO

URE OF DAMAGE, EMERGENCY OR PROBLEM

Side walk damaged Do To Tree roots

ON REPORTING DAMAGE OR EMERGENCY

WORK INSTRUCTIONS

DATE DUE

1 1

DATE START

4 122/74

ASSIGNED CREW NO.

FOREMAN

Fisher

ASSIGNED BY

Replace 275 sq FT side walk at above location also  
300 sq FT on The 5000 BLK magnolia (575 sq FT)

MATERIALS USED

1.5 YDS READY MIX 108

76 03038

QTY UNIT MATERIAL UNIT COST TOTAL COST

ACCOUNT CODING INSTRUCTIONS

TYPE	FUND	DEPT.	ACCT.	OPER. CODE	"E" FIELD
DIRECT LABOR	1	312	001	04	281
FOREMAN	1	312	001	28	281
DELAY	1	312	001	29	281
EQUIP.	1	312	129	03	281
MTLS.	1	312	132	06	281

SCHEDULING USE ONLY:

BM//OR CODE NO.	WORK GROUP	MED. HRS.	FREQ.	STD. HRS.
1168-0136		01488	525(5)	39.2
1190-417		0459	20	.3
1190-808		0446	1	.1
AREA	P	OW RT	HOURS	MEN
yc	S	RT	.65	5
yc		OW	.25	3
yc		OW	.25	5

COMPLETION REPORT

LESS 50 SQ. FT.

TO NEXT PAGE

COMPLETED BY

WATTA

DATE

11 125/74

REVIEWED BY

R. Fisher

DATE

4 125/74

COMPLETE THIS SECTION FOR BILLABLE WORK ORDER

ON TO BE BILLED  
DEPT. ACCT. CODE

FLAT RATE BILLABLE?

☐ YES

☐ NO

ING ADDRESS

FLAT RATE AMT. \$

DAMAGE CAUSED BY (STATE NAME AND ADDRESS)

SIGNATURE OF FIRM OR REPRESENTATIVE

TIME

DATE

1 1

IVED BY

P.D. REPT. NO.

TOTALS

PLUS ALLOWANCE

TOTAL STANDARD HOURS

D  
A  
T  
A

W.O. OPENED

W.O. ADJUSTED

W.O. CLOSED

3122174

1 1

4 126/74

48-1

4.8

529

76 03038

INSTITUTE OF GOVERNMENTAL  
STUDIES LIBRARY

MAR 10 2025

UNIVERSITY OF CALIFORNIA

CODE 1168.01

SYM.	REFERENCE	OPERATION OR ELEMENT DESCRIPTION	TIME T T H U	FREQ.	TOTAL TIME
26	(cont'd)				.0229
27		Place concrete 6" using one sack mixer			.0188
	1160.03-E1	Place concrete 6" thick			.0078
	1160.03-A1	Mix concrete			.0110
					.0188
28		Remove concrete sidewalk (per sq ft)			.00208
	P T	Remove sidewalk (per sq ft)			.00003
	29	Break sidewalk every 300 sq ft			.0002
	1103.007	Square bottom of repair			.0006
	1104.00-K5	Mattack for form	.0030	2/5	.0012
	P T	Remove roots (per sq ft)			.00005
					.00208
29		Break sidewalk			.0002
	1160.0307-K8	Break sidewalk with sledge 4"	.0131	5	.0655
					.0002
30		Remove and replace sidewalk 4" thick			.01488
		using transit mix (per sq ft)			
	28	Remove sidewalk			.00208

To NEXT


PAGE



SYN.	REFERENCE	OPERATION OR ELEMENT DESCRIPTION	TIME T T M U	FREQ.	TOTAL TIME
30	(cont'd)				
	17	Set grade			.0007
	18	Set forms			.0013
	32	Place concrete from transit mix	.0068	1/3	.0023
	24	Finish sidewalk	.0129	1/3	.0046
	31	Delay time	.0050	1/3	.0017
	19	Stripe forms			.0012
	33	Backfill			.0008
	34	Sweep area			.0002
		ASSIGNED WORK ELEMENT TIME			.01488
31		Delay time for sidewalk 4" thick from transit mix			.0050
	1160.03-S3	Delay time			.0050
32		Place concrete from transit (per sq ft)			.0068
	1160.03K30	Place concrete 4" thick			.0052
	B1	Transit mix 4"	.0049	1/3	.0016
					.0068
33		Backfill along sidewalk (per sq ft)			.0008
	B3	Backfill (per lin ft)	.0021	2/5	.0008



WORK ORDER	CREW NO.	DESCRIPTION OF WORK	START DATE	DUE DATE	STD HOURS	ACTUAL HRS P/E	ACTUAL HRS YTD	DELAY HOURS	BACKLOG HOURS	ACTUAL AS % OF STD.
STREET REPAIRS-PATCH										
7178	310	SLURRY PREP			.0	.0	.0	.0	.0	.00
7179	312	SLURRY PREP			.0	.0	.0	.0	.0	.00
					35.9	27.0	73.0	.0	35.9	217.27 *
CONCRETE REPAIRS										
0038	315	REPLACE 120 LIN FT CURB & GUTTER 5360 MT VIEW			62.7S	.0	.0	.0	62.7	.00
0039	315	REPLACE 125 LIN FT CURB & GUTTER 5954 GREENFIELD			64.9S	.0	.0	.0	64.9	.00
3266	315	REPLACE 120 LIN FT CURB & GUTTER 4320 RAINA			61.4S	.0	.0	.0	61.4	.00
3374	315	REPLACE 130 LIN FT CURB 4420 GRANADA & 4400 BLK			64.1S	.0	.0	.0	64.1	.00
3382	315	REPLACE 130 LIN FT CURB & GUTTER 5327 FARSE			64.1S	.0	.0	.0	64.1	.00
3383	315	REPLACE 130 LIN FT CURB & GUTTER 5736 OLD RANCH			66.3S	35.0	85.0	.0	.0	128.21
3384	315	REPLACE 125 LIN FT CURB & GUTTER 5716 CLIFFORD			61.9S	.0	.0	.0	61.9	.00
3420	315	REPAIR 100 LIN FT CURB & GUTTER ALSO CATCH BASIN			77.6S	.0	.0	.0	77.6	.00
3450	315	REPLACE 110 LIN FT CURB & GUTTER 5443 BEATTY			.0	44.0	44.0	.0	.0	.00
3455	321	REPLACE 575 SOFT SIDEWALK 5001 MAGNOLIA IN PROGRESS			65.3S	.0	.0	.0	65.3	.00
3456	321	REPLACE 75 SOFT SIDEWALK 9537 MASON			14.4S	.0	.0	.0	14.4	.00
3463	315	REPLACE 120 FT CURB & GUTTER 5070 BLK CHAPEL			62.6S	.0	.0	.0	62.6	.00
3464	315	REPLACE 125 LIN FT CURB & GUTTER 5742 CELLINI			61.6S	.0	.0	.0	61.6	.00
3465	315	REPLACE 130 LIN FT CURB & GUTTER 5443 BEATTY			66.1S	.0	.0	.0	66.1	.00
3466	315	REPLACE 130 LIN FT CURB & GUTTER 3926 CANTERBURY			63.9S	.0	.0	.0	63.9	.00
3476	321	REPLACE 625 SOFT SIDEWALK 4027 DWIGHT			70.0S	.0	.0	.0	70.0	.00
3477	315	REPLACE 120 LIN FT CURB & GUTTER 7849 SYCAMORE			59.2S	.0	.0	.0	59.2	.00
3487	321	REPAIR SIDEWALK ACROSS GUTTER & CURB RETURN 5299 NANCY WAY			66.0S	83.0	83.0	.0	.0	124.25
3489	321	REPAIR SIDEWALK 500 SO FT 4005 MAPLEWOOD			58.0S	.0	.0	.0	58.0	.00



Digitized by the Internet Archive  
in 2025 with funding from  
State of California and California State Library

<https://archive.org/details/C123316189>

CITY OF RIVERSIDE  
REPORT NO. 4037A-B

PUBLIC SERVICE CLOSED WORK UNDER REPORT  
STREET MAINTENANCE DIVISION

PAGE 5  
PERIOD ENDING 5/02/74

WORK ORDER	CREW NO	DESCRIPTION OF WORK	STANDARD HOURS	ACTUAL HRS P/E	DELAY YTD HOURS	PERFORM PERCENT	START DATE	COMP DATE
------------	---------	---------------------	----------------	----------------	-----------------	-----------------	------------	-----------

STREET REPAIRS-PATCH

7246	319	PATCH CREW ROUTE RECORD NO REPORTED DELAYS PATCHED 544 SQ FT	8.55	9.4	9.4	90.43	4/30/74	4/30/74
7248	319	PATCH CREW ROUTE RECORD PATCHED 650 SQ FT NO REPORTED DELAYS	7.95	8.0	8.0	98.75	5/01/74	5/01/74
7249	319	PATCH CREW ROUTE RECORD PATCHED 1330 SQ FT NO REPORTED DELAYS	8.35	9.0	9.0	92.22	5/01/74	5/01/74
7251	319	PATCH CREW ROUTE RECORD NO REPORTED DELAYS	7.25	10.0	10.0	72.00	5/02/74	5/02/74
7252	319	PATCH CREW ROUTE RECORD NO REPORTED DELAYS	8.45	10.0	10.0	84.00	5/02/74	5/02/74

379.1 473.0 482.4  
HOURS ON STANDARD 482.4 78.58 \*

CONCRETE REPAIRS

3455	321	REPLACE 575 SQ FT SIDEWALK 5031 MAGNOLIA <b>COMPLETE</b> NO REPORTED DELAYS 525 SQ FT SIDEWALK TOTAL	52.95	76.0	76.0	69.61	4/22/74	4/25/74
3456	321	REPLACE 75 SQ FT SIDEWALK 9537 MASON NO REPORTED DELAYS	14.45	24.0	24.0	60.00	4/22/74	4/22/74
3491	321	REPAIR CURB & SIDEWALK 2428 PLYMOUTH NO REPORTED DELAYS TOTAL 500 SQ FT SW & 41 FT CG	68.35	95.0	95.0	71.89	4/23/74	4/26/74
3674	321	REPLACE 80 SQ FT SIDEWALK 3479 ELMWOOD NO REPORTED DELAYS	12.45	22.0	22.0	56.36	4/18/74	4/19/74
3650	315	REPAIR SPRINKLERS 5650 MAGNOLIA NO REPORTED DELAYS	3.1	2.0	2.0	155.00	4/22/74	4/22/74

151.1 199.0 219.0  
HOURS ON STANDARD 219.0 69.00 \*

FLUSH CREWS

7243	311	FLUSH CREW ROUTE RECORD NO REPORTED DELAYS	7.75	8.0	8.0	96.25	4/29/74	4/29/74
------	-----	---	------	-----	-----	-------	---------	---------

76 03038

U.C. BERKELEY LIBRARIES



C123316189

INSTITUTE OF GOVERNMENTAL  
STUDIES LIBRARY

MAR 10 2025

UNIVERSITY OF CALIFORNIA